CHANGE ORDER

Change Order No.: CO-25
Project Name: Granite Bay Retail Center
Project No.: 2026-982
Project Address: 7460 Cedar Avenue, Las Vegas, NV
Owner: Harbor Holdings LLC
Contractor: Bishop Excavation
Date Issued: March 26, 2026
Change Type: Additive
Reason for Change: Drawing conflict between plans
Description of Change: Conflict between architectural and structural drawings requires revised work at the affected area.

Itemized Cost Breakdown

#	Description	Qty	Unit	Unit Cost	Amount
1.	Conduit 3/4in EMT	59	LF	$7.92	$467.28
2.	Saw cut and demo existing slab	98	LF	$4.25	$416.50
3.	Add exterior lighting fixtures	5	EA	$262.13	$1,310.65
4.	Supplemental rebar #4	214	LB	$0.90	$192.60
5.	Reframe opening 6ft	4	EA	$1,302.15	$5,208.60
6.	Additional 4in slab on grade	533	SF	$6.19	$3,299.27
7.	Footing excavation extra depth	32	CY	$68.74	$2,199.68
8.	Reroute 4in waste line	31	LF	$61.15	$1,895.65
9.	Add blocking for cabinets	75	LF	$6.63	$497.25
10.	Relocate 20A circuits	4	EA	$375.41	$1,501.64

Subtotal: $16,989.12
Overhead & Profit (8%): $1,359.13
Total Change Order Amount: $18,348.25
Original Contract Sum: $484,500.00
New Contract Sum: $502,848.25
Contract Time Change: +14 calendar days
Status: Approved
Approved By: Jordan Pike
Approval Date: March 29, 2026